



S M I T H M A D E

Pre -Installation check list

Until the following guidelines have been met, the jobsite is not ready for a wood flooring installation. Please initial, or complete, line next to each item that guideline has been met and verified.

Interior Conditions

- All wet trades (drywall, plaster, paint, ceramic tile, etc.) have completed their work.
- Air conditioning, heating and ventilation are complete and operating.
- The building is enclosed and weather-tight, including all doors and windows in place.
- The temperature and relative humidity within the structure are at “normal living conditions”—that is, temperature is between 60 and 80 degrees Fahrenheit and between 30 and 40 % relative humidity.
- Six-mil polyethylene has been installed and covers the entire ground area in the crawl space.

Moisture Conditions

- Moisture content of the wood subfloor is no more than 4 percentage points above or below the finish flooring and is within regional moisture content guidelines.
- Moisture testing of concrete slab began no sooner than 30 days after the slab was poured. Test results indicate that it is safe for wood flooring installation to begin.
- What type of test was used? _____
- What were the test result? _____

Exterior Conditions

- Gutters and downspouts are properly placed to drain water away from the structure.
- Soil surrounding the structure is graded properly to drain water away from the site.

Concrete Slab Conditions

- Concrete has been installed for at least 30 days.
- If wood flooring is to be installed over slab, the concrete is flat per specifications.
- A vapor barrier has been installed under the slab.

Verified by:

Delivery and Working Conditions

- Proper electrical power is available (120 V or 220 V)
- Driveway and sidewalks are paved

I verify that the jobsite is ready for wood flooring installation.

Signature Of Jobsite Superintendent _____ Date _____